COMPLETION REPORT

	Name of Work	:	**IMPROVEMENTS TO ROAD, DRAIN & FOOTPATH NEAR SHYAMARAO VITTAL CO.OP.BANK 1ST CROSS BHUVANESHWARI NAGARA IN BAGALAGUNTE WARD NO 14**
2.	Sanctioned Estimate No. & Dt	:	ಕಾಸಂ ! EE/DD/ 217/13-14 dt 30.10.2013
3.	Head of Account which is Chargeable	:	1707.
4.	Work Order No. & Dt	:	
5.	Name of Contractor	:	**SRI. B.T. RAVIKUMAR**
6a.	Time stipulated for completion of work	:	
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 1684
8.	Check measurement of the Asst.	:	M.B. No. 1684 Page No. 168384/1, 1683 88/2
	Asst. Exe. Eng. / Exe. Eng	:	Page No. 168384/1, 168388/2
9.	Name of the Office / Official	:	
	incharge of the work	:	
10.	a) Asst. Engineer		ಡಿ.ಎಸ್. ಮಂಜುನಾಥ್
	b) Asst. Exe. Engineer		ಕಾರ್ಯಪಾಲಕ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
15ಸಾ	149788ಸಾ	—	8212ಸಾ

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ACCOUNTS SUPTD. (